

CONCEPTUAL PLAN

FOR



By:

ANMOL INDUSTRIES LTD.
Crescent Tower 9th Floor
229 , AJC Bose Road
Kolkata - 700020

INDEX

<u>Contents</u>	<u>Page No.</u>
1.0 Introduction	2
2.0 Project Background	2
3.0 Project Location & Surroundings	2
4.0 Project Details & Facilities	3
5.0 Project Components	4
6.0 Environmental Management Plan	6
7.0 Disaster & Emergency Management Plan	16
8.0 Fire Fighting Facilities	19

1.0 INTRODUCTION ;

Anmol Industries Ltd. (AIL) is operating its existing Biscuit & Cake Manufacturing Project for Production of Biscuits and Rusks (60600 MT/Year) in Industrial Shed having total Built-up Area of 19898.4 Sqm.

Now AIL proposes to expand its bakery project for which additional 1 No. Industrial Shed is required. Proposed Industrial Shed will have total built-up area of 39812.88 Sqm.

2.0 PROJECT BACKGROUND ;

Proposed “Industrial Shed Project” by AIL is consistent with the surroundings of the project area. Surrounding area comprises of Industrial Shed and NH Road. Proposed Project is coming up within existing land premises of AIL at Khata No- 130, 91, 130, 154, 217, 215, 215, 217, 131, 160, 130, 117, 160, 117, 180, 254, 402, 109 ; Khesra Nos. 1072, 1076, 1077, 1091, 1092, 1093, 1069, 1070, 1071, 1073, 1082, 1079, 1083, 1106, 1108, 1074, 1098, 1095, 1096, 1097, 1078, 1089, 1075, 1090, 1098, 1105, 1109, 1104, 1107, 1080, 1081, 1068, 1084, 1085, 1086, 1087, 1088, 16, 17, 22, 18, Mauza – Besarbati & Nazagachh, P.S. Piprithan, Block Thakurganj, Dist.: Kishanganj, State: Bihar.

The main purpose and benefit of the project are as under:

- To provide quality storage facility.
- To create an environment that could support good standard of storage of products
- To enhance the surroundings with greenery, landscaping and recommended aesthetics.
- To emphasize the policy of rain water harvesting to create a better micro climate in the area
- To create a healthy planned environment.

3.0 PROJECT LOCATION & SURROUNDINGS ;

The project site is located on NH 327 directly connected to block and district headquarter and rest of country.. The nearest airport is Bagdogra Airport, at 30 km NE from the project site. Thakurganj Railway Station at 7 Km. in S direction. Geo Coordinates of Project site is as under ;

Corners	Latitude	Longitude
1	26°29'43.64"N	88° 7'24.22"E
2	26°29'44.13"N	88° 7'26.90"E
3	26°29'44.08"N	88° 7'30.65"E
4	26°29'44.26"N	88° 7'30.68"E
5	26°29'44.09"N	88° 7'31.99"E

6	26°29'44.24"N	88° 7'32.79"E
7	26°29'43.64"N	88° 7'37.31"E
8	26°29'44.32"N	88° 7'37.28"E
9	26°29'45.62"N	88° 7'37.29"E
10	26°29'45.46"N	88° 7'41.55"E
11	26°29'47.00"N	88° 7'41.88"E
12	26°29'47.20"N	88° 7'41.10"E
13	26°29'47.96"N	88° 7'41.17"E
14	26°29'48.66"N	88° 7'39.58"E
15	26°29'49.19"N	88° 7'39.90"E
16	26°29'49.27"N	88° 7'39.71"E
17	26°29'49.66"N	88° 7'39.83"E
18	26°29'47.53"N	88° 7'43.64"E
19	26°29'46.83"N	88° 7'46.68"E
20	26°29'46.43"N	88° 7'49.62"E
21	26°29'46.29"N	88° 7'49.78"E
22	26°29'45.47"N	88° 7'49.85"E
23	26°29'43.52"N	88° 7'50.19"E
24	26°29'42.33"N	88° 7'50.58"E
25	26°29'42.18"N	88° 7'50.58"E
26	26°29'42.17"N	88° 7'50.35"E
27	26°29'41.65"N	88° 7'50.36"E
28	26°29'41.62"N	88° 7'50.80"E
29	26°29'40.28"N	88° 7'50.57"E
30	26°29'40.27"N	88° 7'49.99"E
31	26°29'39.88"N	88° 7'49.86"E
32	26°29'39.89"N	88° 7'49.15"E
33	26°29'38.94"N	88° 7'48.89"E
34	26°29'38.92"N	88° 7'48.77"E
35	26°29'38.79"N	88° 7'48.74"E
36	26°29'38.66"N	88° 7'49.13"E
37	26°29'37.33"N	88° 7'48.69"E
38	26°29'38.31"N	88° 7'46.44"E
39	26°29'38.56"N	88° 7'43.69"E
40	26°29'38.63"N	88° 7'43.29"E
41	26°29'38.94"N	88° 7'42.43"E
42	26°29'39.19"N	88° 7'41.95"E
43	26°29'39.38"N	88° 7'41.04"E
44	26°29'39.38"N	88° 7'40.54"E
45	26°29'39.49"N	88° 7'39.94"E
46	26°29'40.89"N	88° 7'38.72"E
47	26°29'42.02"N	88° 7'38.10"E

48	26°29'42.73"N	88° 7'32.85"E
49	26°29'43.15"N	88° 7'32.88"E
50	26°29'43.39"N	88° 7'29.37"E
51	26°29'43.42"N	88° 7'27.06"E
52	26°29'43.17"N	88° 7'24.41"E

4.0 PROJECT DETAILS & FACILITIES ;

Proposed capacity / area /	Total Plot Area: 94649.89 Sq. m. (23.38 Acres / 9.4649 Ha.) Total Built-up Area: 59711.28 Sq. m. (Existing 19898.4 Sqm. + 39812.88 Sqm.) Anmol Industries Ltd. (AIL) is operating its existing Biscuit & Cake Manufacturing Project for Production of Biscuits and Rusks (60600 MT/Year) in Industrial Shed having total Built-up Area of 19898.4 Sqm. Now AIL proposes to expand its bakery project for which additional 1 No. Industrial Shed is required. Proposed Industrial Shed will have total built-up area of 39812.88 Sqm.
----------------------------	---

Sl. No.	Existing		Proposed	
	Components	Built-up Area (BuA) in Sqm.	Components	Built-up Area (BuA) in Sqm.
1	Ground Floor	3920	1. Ground Floor	7146.70
2	1st Floor	3920	2. 1st Floor	7146.70
3	2nd Floor	3920	3. 2nd Floor	7146.70
4	3rd Floor	3920	4. 3rd Floor	7146.70
5	FG Godown	1008	5. FG Godown	2346.64
6	Utility building	336	6. Utility building	1280.90
7	Admin Building GF	840	7. Worker Amenities	1221.3
8	Admin Building 1st Floor	1275.4	8. Pallet & Crate Washing Shed	96
9	RO Shed/Fire Room	84	9. Worker Facilities	1,551.81
10	Security Room	75	10. Dormitory	4729.43
11	Scrap Yard	600		
TOTAL		19898.4	TOTAL	39,812.88
TOTAL BuA in Sqm. (Existing + Proposed)				59711.28
Ground Coverage (Sqm.)		8331	Ground Coverage (Sqm.)	16644.34
Height of Industrial Shed		25.406 m.		21 m.
Maxm. Stories		G+3		G+3
No. of Buildings		7		3
Green Belt Area (45.55 % of Total Land Area)		43117.96 Sqm.		
Parking Area (30% of Total BuA)		17915 Sqm.		

- **Water Consumption:** 125 KLD (79 KLD Fresh Water through Borewells & 46 KLD STP treated water)
- **Power requirement:** 3300 kW through BSEB Grid. DG Set of 3300 kW will be used as power backup.
- **Connectivity:** The project site is located on NH 327 directly connected to block and district headquarter and rest of country.. The nearest airport is Bagdogra Airport, at 30 km NE from the project site. Thakurganj Railway Station at 7 Km. in S direction.
- **Community facilities:** All community facilities like schools, market, educational institutions, banks, hospital etc. are located within 5-10 km. radius of Project area.
- **Parking Needs:** Total 17915 Sq. M open space will be provided for Parking Facility. Parking provisions will be provided as per guidelines of Bihar Building Bylaws.

5.0 PROJECT COMPONENTS ;

The infrastructure facilities planned for the proposed Industrial Shed Project are highlighted under this part. All the plans for the proposed project have been prepared according to the Building Bye Laws of Bihar. Proposed project will have storage area in form of Industrial Sheds.

The proposed project is designed in such a way that natural light and air circulation would enhance the micro-environment of the project area. Adequate natural light and air ventilation will be available in the premises during daytime. It will be helpful in energy conservation significantly. The proposed project will provide space in accordance with the planning parameters of the Modified Building Bye-laws, Bihar. Modern lifestyle amenities, which include adequate power backup, 24X7 security with intercom facility, drinking water & waste water treatment also being proposed in the Project.

5.1 *Community Facility*

The proposed development will include all basic essential facilities as per the prevailing norms in the area. It would also include construction of internal developments like roads, water supply, drains, sewers, electrification, rain water harvesting structure, parking, other utilities and landscape areas.

5.2 *Power Requirement & Availability*

Power requirement: 3300 kW through BSEB Grid

Source of Supply: NBPDCCL

Back-up Source: 3300 KVA DG Set

Energy Consumption per Sq. Ft. Built-up Area: 5.13 Watt/Sq. Ft.

5.3 *Water Requirement & Availability*

The total water requirement for the AIL project including proposed Project will be 125 KLD (79 KLD Fresh Water through Borewells, 46 KLD STP treated water.) Total Fresh Water requirement during 01st run will be 125 m³/day and thereafter 79 KLD fresh ground water required for domestic use. Toilet flushing, Car/Street Washing, Green belt & landscape irrigation and Fire fighting water requirement will be met by Treated Water from STP. The fresh water will be sourced through Borewells.

5.4 *Parking Requirement & Availability*

Total 17915 Sq. M open space will be provided for Parking Facility. Parking provisions are being provided as per guidelines of Bihar Building Bylaws.

5.5 *Manpower Requirement & Availability*

Approx. 50 skilled, unskilled and professional work forces as on temporary basis will be required during the construction period. Temporary proper sanitary facilities will be provided to Construction laborers in form of mobile toilets. Wash areas will be constructed and good hygienic conditions will be maintained. Hence, no adverse impacts on human health are envisaged due to construction activities of proposed Industrial Shed building Project.

1800 Nos. of staffs in the form officers, employees, security & maintenance will be deployed during operation stage of Proposed Industrial Shed Project.

5.6 *Electrical Vehicle Charging Points Facility:*

Electrical Vehicle Charging Points Facility will be provided in Parking Area.

Type of Vehicle	No. of EV Charging Pointes to be Proposed	Capacity
Two-Wheeler	25 Nos.	3 KW
Four Whelers	25 Nos.	35 KW

6.0 ENVIRONMENTAL MANAGEMENT PLAN ;

6.1 WATER POLLUTION MANAGEMENT ;

6.1.1 Construction Phase ;

- Water requirement during construction phase is expected to be about 10 m³/day, which will be primarily sourced through Water Tankers. The following control measures will be adopted in order to minimize the construction impacts on water quality of the area :
- Monsoon season would be avoided for construction activity.
- Appropriate sanitation facilities will be provided for the labours to reduce impact on water quality.
- No construction wastewater will be discharged directly on land or into the river. A couple of Sediment traps with retention period of half an hour will be constructed during the construction stage, where all construction wastewater will be collected. After the sedimentation of the construction wastewater, the comparatively cleaner water will be reused for wetting of building materials & structures.

6.1.2 Operation Phase ;

The total water requirement for the AIL project including proposed Project will be 125 KLD (79 KLD Fresh Water through Borewells, 46 KLD STP treated water.) Total Fresh Water requirement during 01st run will be 125 m³/day and thereafter 79 KLD fresh ground water required for domestic use. Toilet flushing, Car/Street Washing, Green belt & landscape irrigation and Fire fighting water requirement will be met by Treated Water from STP. The fresh water will be sourced through Borewells..

Approx. 78 KLD waste water will be generated from the proposed Industrial Shed project. The proposed project will adopt recycling of treated waste water. All waste water generated will be treated in STP and reused for landscape irrigation, dust suppression & Fire water storage tanks. Balance treated water from above will be discharged to govt. drains outside project area. Characteristics of effluent from proposed building project will be as under;

Parameters	Expected Conc ⁿ of Generated Effluent from proposed Project
1. pH	6.5 - 7.5
2. Suspended Solids mg/l.,	100 – 200 mg/l.
3. BOD (3 days at 27 ⁰ C), mg/l.	50-150 mg/l.

4. COD, mg/l.	150-500 mg/l.
5. Oil & Grease, mg/l.	5-10 mg/l.

Approx. 78 KLD domestic and industrial effluent will be generated from the proposed Industrial Shed Building premises of. All these effluents will be sent to 80 KLD capacity ETP cum STP inside premises for treatment. The process of treatment is as under;

A 80 KLD ETP cum Sewage Treatment Plant (STP) based on MBBR (Moving Bed Bio Reactor) Technology will be installed. Operation details of proposed MBBR technology STP are as under;

Preliminary Treatment: The treatment will include the following unit / equipment;

- Screen Chamber
- Oil & Grease Trap
- Raw Sewage Collection Tank
- Raw Sewage Transfer pumps

Biological Treatment (Secondary Treatment): This will include the following;

- MBBR Bioreactor
- Secondary Clarifier
- Sludge Dewatering System-(Filter press)

Tertiary Treatment: The treatment will include the following unit / equipment;

- Filter feed pumps
- Pressure Sand Filter (PSF)
- Activated Carbon Filter (ACF)
- UV system

The clear supernatant from the Secondary clarifier will be collected in a Filter feed tank this tank will be provided with level switch for unmanned operations. The treated sewage will be pumped to MGF followed by ACF. After ACF treated sewage will be passed through UV filtration for disinfection. After UV filtration treated sewage will be collected in Treated Water Tank.

The treated effluent will be of suitable quality for use as flushing, car washing landscape irrigation & fire water tanks. Treated water Characteristics will be as under;

Expected characteristics of Treated water is as under;

Parameters	General Standards as per Schedule VI of E(P) Rules for Irrigation of Land	Expected Conc ⁿ . (mg/l.)
1. pH	5.5 – 9.0	6.5 – 7.5
2. Suspended Solids mg/l.,	200.0 mg/l.	< 20.0
3. BOD (3 days at 27 ⁰ C), mg/l.	100.0 mg/l.	< 10.0
4. COD, mg/l.	Not Specified	< 30.0
5. Oil & Grease, mg/l.	10.0 mg/l.	< 2.0

6.1.3 *Rainwater Harvesting;*

Rain water harvesting with filtration system & recharge wells will be provided for the purpose of recharging ground water.

It is proposed to collect all the Rain Water falling on the Roof surface will be channelize into the Rain Water Catch Basins with in-built recharge pits around the periphery of the proposed Industrial Shed building project.

RAIN WATER HARVESTING POTENTIAL OF PROPOSED BUILDING PROJECT :-

Type of Area	Area is M ²	Run-Off Coefficient	Annual Avg. Rainfall in m.	RWH Potential (m ³)
Roof Area	25000	0.80	2.24	44800

14 Nos. of Recharge Pits (Size :3.0 Ø X 10.0 m deep) will be provided within this building project to recharge ground water aquifer.

6.4 **AIR QUALITY MANAGEMENT;**

6.4.1 *Construction Phase ;*

During construction period major sources of dust & smoke are DG Sets, Vehicular movement & construction activities. To mitigate these effects regular water sprinkling will be done all around the construction area and building materials will be stored in covered area by way of covering them with tarpaulin or keeping them in temporary makeshift sheds.

6.4.2 *Operational Phase ;*

The sources of air emissions from the proposed project are the stacks attached to DG set Exhaust. The DG sets will run only in case of power failure and hence air emissions from the DG sets are restricted to only such occasions.

The impact of Air Emissions can be minimized in following ways ;

- Stack height, of 3.5 m. above the roof of the building where DG Sets will be installed, as per regulatory norms will be provided for the DG sets to ensure satisfactory dispersion of the gaseous pollutants.
- It will be ensured that the stack emissions from DG sets meet prescribed standards for diesel engines as per GSR 489 (E), July 11, 2002.
- The DG Sets will be maintained regularly as per preventive maintenance schedules and engine tuning of DG Sets carried out as per recommendations by the manufacturers to ensure stack emission quality within desired limits.
- The secondary source of air emissions is from vehicles movement of the residents & outside guests. It shall be ensured that all such vehicles are maintained on regular basis and meet PUC norms.
- Moreover, 43117.96 Sq. M. area will be developed and maintained for green belt within the project premises. Regular Water Spraying will be done all around the project premises to minimize dust emissions.

6.5 AMBIENT NOISE MANAGEMENT ;

6.5.1 *Construction Phase* ;

- Equipment generating minimum noise and vibration will be selected for construction phase.
- Vehicles and construction equipment with internal combustion engines will be provided with proper silencers and mufflers in order to reduce noise levels.
- Requisite compliance requirements from contractors for their equipment will be communicated to them before commencing construction.
- To prevent the hearing damage to construction workers, they will be provided with ear plugs and muffs and job rotation will also be practiced.
- Emphasis on carrying out the construction work during day time only.

6.5.2 *Operational Phase* ;

- During the operational phase, noise will be generated from the DG sets, compressors, pump rooms & vehicles movement.
- The DG set room, compressors and pump room will be isolated from the outside environment and proper acoustic arrangements will be made to control the noise generated.

- The noise levels outside these rooms will be maintained within the stipulated norms both during the day and night time.
- It shall be ensured that the new DG sets to be installed for the proposed building project shall comply with all applicable environmental regulations for noise. The DG set shall have an acoustic enclosure and an exhaust muffler that will ensure minimum of 25 dB(A) insertion loss.
- Plantation and landscaping will be designed to ensure that there is a green belt all around the project area so that further noise attenuation is achieved.
- Overall design of facilities, equipment, layout and landscaping is done with a view to maintain pre-project noise level in the post project stage also.
- All efforts will be made to maintain the noise level within the proposed premises around 55 dB(A) in day time & 45 dB(A) during night time.
- Moreover, 43117.96 Sq. M. area will be developed and maintained for green belt within the project premises. Regular Water Spraying will be done all around the project premises to minimize dust emissions.
- Alongside boundary of the proposed building premises trees will be planted which will also act as barrier for outside noise.

6.6 SOLID & HAZARDOUS WASTE MANAGEMENT ;

6.6.1 *Construction Phase* ;

No flammable / hazardous materials will be handled, stored or used beyond the Threshold Limit of MSIHC Rules at Construction site of proposed Project.

- Wherever possible, hazardous raw materials will be substituted by non-hazardous materials e.g. cleaning solvents can be replaced with biodegradable cleaners, usage of non-chlorinated strippers instead of strippers containing methylene chloride and substitution of water based paints for oil based ones.
- On-site composting of bio-degradable wastes and off-site recycling of paint, thinner, solvent wastes and waste oil will be carried out. Segregation and storage of waste paints and thinners, contaminated rags and brushes will be carried out to facilitate recycling and reuse.

- Vehicle maintenance area shall be designed to prevent contamination of ground water by accidental spillage of oil.
- Appropriate inventory control of all hazardous materials will be maintained.
- It will be ensured that concerned contractors follow prescribed directions regarding the above.

6.6.2 **Operational Phase** ;

The collection, transportation and disposal of the solid waste generated during the operation phase of the proposed Building project will be done as per the Municipal Solid Wastes (Management & Handling) Rules, 2016 (MSW Rules).

During operational phase approx. 694 Kg/day solid waste will be generated from proposed Industrial Shed building project in the form of domestic waste. (@ 0.36 to 0.25 Kg per capita).

SOLID WASTE CALCULATION

Sr. No.	Category	Capacity (Nos.)/Area	Waste Generation (Kg/day/capita)	Waste generated (kg/day)	Bio-Degradable Waste (Kg/day/capita)	Bio-Degradable Waste (Kg/day)	Non-Bio-Degradable Waste (Kg/day)
1	Industrial Shed Occupancy	1800 Nos.	0.36 kg/person	648	0.25 kg/person	450	198
2	Horticulture Waste	9.14 Acre	5 Kg/Acre	46	--	46	0
Total Municipal waste generation				694 Kg/day		496 Kg/day	198 Kg/day

All biodegradable and non-biodegradable waste will be handled as per Municipal Solid Waste (Management and Handling) Rule, 2016. Waste from biodegradable bins will be reutilized in bio-composting to prepare organic manure. Non-bio-degradable waste will be disposed off through govt. waste collection system.

Organic Waste Converter will be provided within premises for composting of biodegradable waste 496 Kg/Day.

Three-bin system will be adopted. Storage facilities will be created and established by taking into account quantities of waste generation in a given area and the population densities. Different coloured bins for different categories of wastes will be provided.

Three colour of wheeled bins in each building: - Dark grey for non-recyclable waste, Green for kitchen food/ compostable garden waste and Blue for paper.

In addition, boxes will be provided for the collection of other recyclable materials; a green box is used for paper and a black box is used for cans and plastic collections.

Following measures will be adopted for safe disposal and management of solid wastes from the proposed project ;

- a. Waste from biodegradable bins will be reutilized in bio-composting to prepare organic manure.
- b. The dried STP Sludge will be used as manure for gardening
- c. Waste oil generated from DG Set / Other machinery overhauling and waste transformer oil will be sold off to CPCB / BSPCB authorized vendors for waste oil.
- d. Old newspapers & other paper waste and used empty bottles will be sold off to authorized scrap dealers.
- e. All the non-bio-degradable waste disposal will be done through Govt. waste collection system or other authorized vendors.

The used Spent Oil from DG sets would be carefully stored in HDPE drums in isolated covered facility and disposed off through CPCB/BSPCB authorized recyclers as per guidelines of Hazardous and Other Wastes (Management and Transboundary Movement) Rules '2016.

Following measures will be adopted for safe disposal and management of solid wastes from the proposed project ;

- a. Waste oil generated from DG Set / Other machinery overhauling and waste transformer oil will be sold off to CPCB / BSPCB authorised vendors for waste oil.
- b. Old newspapers & other paper waste and used empty bottles will be sold off to a scrap dealer.

The used Spent Oil from DG sets would be carefully stored in HDPE drums in isolated covered facility and disposed off through CPCB/BSPCB authorized recyclers as per guidelines of Hazardous and Other Wastes (Management and Transboundary Movement) Rules '2016.

6.7 GREEN BELT DEVELOPMENT AND LANDSCAPING :-

An area of 43117.96 Sq M (45.55 % of total plot area) area will be developed and maintained for green belt within the project premises. After construction of the Industrial Shed buildings, trees will be grown to the maximum extent all around the premises boundary.

As per the requirement of EIA Notification 2006 amendment vide Gazette Notification No. S.O. 3999(E) dt: 09.12.2016, one tree / 80 sq. M. should be planted in case of building & construction projects, approx. 1106 nos. of trees will be planted within and all around the

proposed Industrial Shed premises outside project area along the NH-327 road in consultation with Forest Deptt.

While carrying out plantation within premises or outside the following considerations will be given for choice of types of trees:

- Species of trees and plants suitable for the local agro-climatic and soil conditions will be selected.
- Natural hedgerows will be preferred over fencing wherever possible.
- Trees with large canopies will be chosen which will serve as natural air filters, noise attenuators and umbrellas.
- Automatic irrigation systems will be installed. Irrigation will preferably be carried out at night so that less water is lost in evaporation and most of the water naturally percolates to groundwater through the soil.
- Location of trees and shrubs will be chosen such that they provide a natural shield to the buildings from natural ailments like excessive sunlight and rain.
- Organic manure made from garden waste (dry leaves etc.) & STP sludge will be used so that dependence on chemical fertilizer can be reduced.

Following species will be planted within the premises of proposed Industrial Shed Project ;

• Crotons
• Coleus
• Colocasia
• English Laurel
• Song of India
• Roses
• Jasmine
• Chrysanthemum
• Gerbera
• Marigold
• Geranium
• Dahlia
• Daffodils
• Tulips
• Bird's Nest Fern
• Bougainvillea

• Arabian Jasmine
• Orchid Tree
• Bottle Brush
• Jungle Flame or West Indian Jasmine

6.8 ENVIRONMENT CONSERVATION CONSIDERATIONS ;

Following initiatives may be considered (if feasible within economic constraints) for energy conservation & preserving the environment ;

- Switching to low-flow toilets or installing toilet tank fill diverters
- Installation of low-flow showerheads and sink aerators
- Switching to compact fluorescent light bulbs in lobbies and common areas and use of sensors and/or timers for areas that are infrequently used.
- Awareness program to close drapes and turn off lights and turn off heating / air conditioning when rooms are unoccupied.
- Installation of window film to lower heating and cooling loads
- Provision of recycler baskets for newspaper, white paper glass, aluminum, cardboard and plastic.
- Provision of recycling bins to make recycling as easy as possible.
- Use of least toxic cleaners, sanitizers, paints, pesticides etc. throughout and ensuring all chemicals are stored safely in a well ventilated area.
- Monitoring and tracking rates of energy and water use. Making repairs or replace equipment when rate changes indicate problems.
- Creating an incentive program to encourage management staff to participate in and improve upon environmentally friendly practices.
- 2.5% power of total power requirement i.e., 82.5 kW of power for common lighting purpose will be sourced through solar panels on the roof.

6.9 ENVIRONMENTAL MONITORING PROGRAM ;

Monitoring / Sampling stations will be fixed as per recommendation of Environmental Clearance to assess the ambient levels in relevant areas of environment after the commissioning of the project. An environmental monitoring programme is important as it provides useful information on the following aspect:

- i) It helps to verify the predictions on environmental impacts presented in this study.

- ii) It helps to indicate warnings of the development of any alarming environmental situations, and thus, provides opportunities for adopting appropriate control measures.

The monitoring programme in different areas of environment are outlined below;

POST PROJECT ENVIRONMENTAL MONITORING PROGRAM

Area of Monitoring	Frequency of sampling	Parameters to be Analyzed
Ambient Air Quality	Quarterly	PM ₁₀ , PM _{2.5} , SO ₂ , NO ₂ & O ₃
DG Set Stack Emission	Quarterly	PM, SO ₂ & NO ₂
Ground Water Quality	Monthly	As per IS 10500:2012
Effluent sample before & after STP	Monthly	In accordance with EPA, 1986 and requirement of Central Pollution Control Board (CPCB)
Noise	Quarterly i.e. once in three months	Ambient Equivalent continuous Sound Pressure Levels (Leq) at Day and Night Time

6.10 ENVIRONMENTAL BUDGET FOR STATUTORY COMPLIANCES;

Sr. No.	EHS Component	One Time Installation Cost	Recurring Cost / Annum
		Cost in Lakh Rs.	
1.	Expansion of ETP cum STP	125	25
2.	Air Pollution Control System	175	25
3.	Installation of SPV and Solar Lighting System	75	15
4.	Installation of Fire Fighting & Management System	150	10
5.	Environmental Monitoring as per requirement of EC	0	10
6.	Green Belt Development & Maintenance	50	10
7.	Rain Water Recharging (14 Nos.)	25	5
8.	Municipal Solid waste (Organic Waste Converter – 2 Nos. 250 Kg capacity)	2	0.25
TOTAL		602	100.25
GRAND TOTAL		702.25 Lakhs (7.02 Crores)	

7.0 DISASTER & EMERGENCY MANAGEMENT PLAN

Emergency prevention through good design, operation, maintenance and inspection are essential to reduce the probability of occurrence and consequential effect of such eventualities. However, it is not possible to totally eliminate such eventualities and random

failures of equipment or human errors, omissions and unsafe acts cannot be ruled out. An essential part of major hazard control has therefore, to be concerned with mitigating the effects of such Emergency and restoration of normalcy at the earliest.

The overall objective of an Emergency Response Plan (ERP) is to make use of the combined resources at the site and outside services to achieve the following:

1. To localize the emergency and if possible, eliminate it;
2. To minimize the effects of the accident on people and property;
3. Effect the rescue and medical treatment of casualties;
4. Safeguard other people;
5. Evacuate people to safe areas;
6. Informing and collaborating with statutory authorities;
7. Initially contain and ultimately bring the incident under control;
8. Preserve relevant records and equipment for the subsequent enquiry into the cause and circumstances of the emergency;
9. Investigating and taking steps to prevent reoccurrence

The ERP has therefore to be related to the identification of sources from which hazards can arise and the maximum credible loss scenario that can take place in the concerned area. The plan takes into account the maximum credible loss scenario-actions that can successfully mitigate the effects of losses/emergency need to be well planned so as they would require less effort and resources to control and terminate emergencies, should the same occur.

7.1 RESPONSE IN CASE OF EARTHQUAKE

Response Procedures for Occupants

If indoor

1. Take shelter under heavy furniture or against an inside wall and hold on
2. Stay inside: the most dangerous thing to do during the shaking of an earthquake is to try to leave the building because objects can fall on you.

If outdoors

Move into open, away from building, streetlights and utility wires. Once in the open, stay there until the shaking stops.

After the quake

1. After the quake be prepared for aftershocks
2. Although smaller than the main shock, aftershocks cause additional damage and may bring weakened structures down. Aftershocks can occur in the first hours, days, weeks or even months after the quake. Help injured or trapped persons:
 1. Give first aid where appropriate. Do not move seriously injured persons unless they are in immediate danger of further injury. Call for help.
 2. Remember to help those who may require special assistance-infants, the elderly and people with disabilities.
 3. Stay out of damaged buildings.
 4. Use the telephone only for emergency calls.

Response Procedure for Emergency Team

1. Formulate an Emergency Response Team for earthquake response.
2. Using the public address system, inform residents of response procedures discussed above.
3. Inform the necessary authorities for aid.
4. Ensure no residents are stuck beneath any debris, in case of a structural failure.
5. Ensure that all residents standing outside near the buildings are taken to open areas.
6. Ensure that the first aid ambulance and fire tender vehicles are summoned if necessary.
7. Inform the nearby hospitals if there are any injuries.
8. Check the utilities and storage tanks for any damage.

7.2 RESPONSE FOR LPG LEAKAGE

1. The affected area should be evacuated and cordoned off immediately.
2. Initiate an emergency response team for LPG leakage.
3. Ensure that only concerned personnel are present in the affected area and all other personal and visitors are moved to the nearest assembly points.
4. Rescue trapped personnel, also check if any personnel are unconscious in the area and immediately move them outside and provide first aid. Ambulance should be summoned to take injured personnel to the nearest hospital.
5. Personnel in the nearby buildings to close all doors and windows to prevent entry of the leaked gas.

6. Source of leakage to be traced and isolated from all the other areas. And if required use pedestal fans to bring down the gas concentration.
7. In case of a fire follow the instruction in case of fire.

7.3 RESPONSE IN CASE OF FIRE

1. Required response during in the event of a fire should be described in signs located in the lobby.
2. Inform the Fire department.
3. If the fire is small, engage in extinguishing the fire using the nearest fire extinguisher.
4. The emergency response team will provide immediate relief to the injured residents at the scene of incident. Any injured persons should be evacuated on priority to the dispensary or one of the nearest hospitals based on their conditions.

7.4 Instructions for the Occupants-

1. Get out of buildings as quickly and as safely as possible.
2. Use the stairs to escape. When evacuating, stay low to the ground.
3. If possible, cover mouth with a cloth to avoid inhaling smoke and gases.
4. Close doors in each room after escaping to delay the spread of the fire.
5. If smoke is pouring in around the bottom of the door or if it feels hot, keep the door closed.
6. Open a window to escape or for fresh air while awaiting rescue.
7. If there is no smoke at the bottom or top and the door is not hot, then open the door slowly.
8. If there is too much smoke or fire in the hall, slam the door shut.
9. Stay out of damaged buildings.
10. Check that all wiring and utilities are safe.

8.0 FIRE FIGHTING FACILITIES ;

In the proposed Industrial Shed Project following considerations have been taken for Fire Fighting arrangements;

- i. Hydrant & Sprinkler system will be common
- ii. Sprinkler system will fed from the Hydrant riser and being the Industrial Shed complex, sprinkler system will be restricted only in the basement and parking areas.
- iii. Single Jockey pump will be used to maintain the pressure on hydrant system.
- iv. Electrically operated hydrant pump to be used under the DG Supply only and not under the grid supply.

- v. Electrical load for jockey pump only to be considered under the grid supply.
- vi. Another diesel operated pump of same capacity to be kept as stand by.

Recommendation by the State Fire Office will be followed during the operational phase of the project. The following provisions will be made for combating fire hazards ;

- a. Underground Fire Water Tank & Pump Room
- b. Hydrant System & Wet Riser Piping
- c. Automatic Smoke Detectors
- d. Automatic Sprinkler System
- e. Fire Alarm System
- f. Portable CO₂ Fire Extinguishers.
- g. Fire Hose Reel

Moreover, Emergency Evacuation Plan will be displayed at all strategic locations within the proposed Industrial Shed building Premises.

* * * * *